

# Appalachian COG Projects May 22, 2020

## Projects in Scoping and Feasibility Phase

SC 150 (S Limestone St) at S-111 (W O'Neal St) Cherokee County

SC 150 (Pacolet Hwy) at S-111 (E O'Neal St)

SC 28 (Abbeville Hwy at SC 185 (Due West Hwy) Anderson County

First Scoping and Feasibility Meeting was held March 2020

Feasibility Team to meet next once preliminary studies are available

Preliminary Engineering anticipated to start Spring 2021

S-97 (Dalrymple Rd) at L-568 (Scotts Bridge Rd) Anderson County

Project not moving forward based on the Feasibility Team analysis.

## Notes

## Projects in Design

US 176 (Main St) @ SC 357 (Depot St/Holly Springs Rd) Spartanburg Co.

Right of Way acquisitions underway, working with Postal Service

Construction Anticipated Late 2021

S-61 (Old Post Road) Intersection Improvements Cherokee County

Right of Way Plans being finalized, Right of Way anticipated Late 2020

Old Post Rd at Jennies Ln improvements not moving forward after analysis.

US 29 @ S-146/S-331 (Near the Jockey Lot) Anderson County

Public Comments accepted through May 31, 2020

Right of Way anticipated Late 2020

US 76 (Clemson Hwy) @ S-60 (Welpine Rd) Anderson County

Surveys are complete, Preliminary Plans underway.

Right of Way anticipated Early 2022

